



Project: Meridian Parent Partnership Portables

Date Pictures Taken: July 11, 2017



The final infiltration trench for the down spout drains on the interior of the campus is just being completed.



The installation of the new 3" water main passed the pressure test at 150lbs for 2 hours.



The second of two new underground electrical vaults were installed this week.



Transformer connections have been made and power will be energized to the portables next week.