



Progress Photographs

Meridian Parent Partnership Program

Date: August 2,-2017



Library/Office built-in furniture installed.



Library bookcases are in and all carpet installation is complete.



Yesterday's concrete pour turned out very nice.



Septic tank installation included concrete tie-downs and straps.



Pea gravel back-fill is used directly adjacent to the tank.



Tank back-fill is nearly complete.